

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

SBR - 58/17-18

dt. 30/6/17

No. 1st & Final Bill

Date.....2017

Zone:BBMP,Yelahanka

Division:BBMP, Byatarayanapura

Sub-Division:BBMP, Kodigehalli

Bill Received No.

Dated

Divisional

Sub-Divisional

Cash Book Voucher No.....Dated.....

Job Code: 007-16-000011

Schedule Docket No.

Head of Account: P3089

Est.Cost: Rs.15.00 Lakhs

D.R.NO.:

Name of Work : Improvements to Roads in UAS Layout end roads in Ward No 07,
Byatarayanapura, Kodigehalli Sub Division

AS No.: CE/YNK/BBMP/20/15-16, dtd 19.08.2015

TS No.: CE/YNK/BBMP/100/15-16, dtd 19.08.2015

Name of Contractor and Full Address: Sri.Ninganagowda V Patil, # 57/7, Sri Krishna Nilaya, 2nd Main, Ganganagara R.T
Nagara(P) Bangalore-32

Reference to Agreement No. EE/BTP/BBMP/E-PMT/249/2015-16

Date: 26.02.2016

Certified that the measurements were taken by me on: 29.06.2017 and recorded of Pages 188844 to 188851 of
measurement Book No. 1889/12-13 and that work is satisfactorily executed.

Certified that measurement were taken by me on 29/6/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the
contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all
required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement
signed and executed by the contractor is recorded in the office.

Sub-Division Officer
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.
Bangalore.

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being.....Percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

- a) Amount of previous payment as in the Office Cash Book Voucher
No.....Dated.....S.D.No.....
adjusted towards cash advance recovery of
- b) Payments cost store or other material supplied.
Now made recovery of amount creditable to this /other work
Amount paid on this bill Cheque/Cash.

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No.....
dated less adjustments.
- 7) Net amount due to or from Contractor
unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within
- 9) Value of Government materials supplied.

Total Amount	1474226-00
Amount	
IT	14742-4
NAT	58969-4
Cess	14742-4
CBS	1474-4
LR	19164-4
Fine	4680-4
Adj -	113771-00
Cr	13,60,455-4

Total amount adjusted

Contractor's Signature

Received Rs.....(in words).....

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness

1

2

Dated Signature of Contractor

Paid by me by Cheque No.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Stamp

Stamp

Dated 30/6/17

1474226-00

1.13771-00

Executive Engineer

13,60,455-4

Rs: Thirteen lakhs sixty thousand four hundred and fifty five only.

30/6/17


Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	KSRRB M300-2: Earth work excavation by manual means in Ordinary Soil involving an average horizontal throw up to 2mts and an average lift up to 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications complete as per specifications.	cum
2	KSRRB M300-52.1. Scarifying the existing granular road surface to a depth of 50mm and disposal of scarified material within all lifts and leads upto 1000 metres complete as per specifications.	sqm
3	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occurring during rolling including cost of all labour, HOM of machinery 5	sqm
4	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density	cum
5	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means	sqm
6	KSRRB M500-18. Providing and laying semi dense bituminous concrete 25mm to 30mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.8 complete in all respects as per specifications. with 80/100 grade bitumen using 40-60 HMP using mechanical paver	cum
7	KSRRB M800-13. Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications	sqm
8	KSRRB 2-2.1: Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications.	cum
9	Providing and laying in position plain cement concrete of I mix M10 With OPC cement @ 220 Kgs with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing	cum

Present Measurement			Total Upto Date	
Qty	Rate Rs. P.	Amount	Qty	Cost
103.32	75.60 ~~75.60~~	7749.99 ~~7810.99~~	103.32	7749.99 ~~7810.99~~
2034.00	18.00	36612.00	2034.00	36612.00
2034.00	4.00	8136.00	2034.00	8136.00
508.50	1427.00	725629.50	508.50	725629.50
2034.00	31.00	63054.00	2034.00	63054.00
61.02	8469.00	516778.38	61.02	516778.38
28.70	475.00	13632.50	28.70	13632.50
12.96	175.60 ~~176.40~~	2268.14 ~~2286.14~~	12.96	2268.14 ~~2286.14~~
2.16	5060.00	10929.60	2.16	10929.60

10	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.	cum
11	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour	sqm
12	Providing and laying cement concrete using 20mm and down size granite jelly of ready mix concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3, with all lead and lift etc., complete. (exculsive of cost of steel, fabrication and plastering charges)Ready mixed Cement concrete for Beams, Columns, Staircase and Roof with M-20 (1:1.5:3) (Cement-3320Kg/cum) (P. 18, I.No. 4.49.1) SR-2014-15	cum
13	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery	Ton
14	KSRB 15.1.3 : Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications	sqm
15	Lead for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 5.00 Km (Page No.141)	cum
Total		

CRTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from Department


AEL(w)

5.76	3830.00	22060.80	5.76	22060.80
8.39	236.00	1980.04	8.39	1980.04
3.31	~~5847.12~~ 5848.00	~~19353.97~~ 19357.00	3.31	~~19353.97~~ 19357.00
0.40	78350.00	31340.00	0.40	31340.00
4.80	92.00	441.60	4.80	441.60
103.32	138.00	14258.16	103.32	14258.16
		1474303.68		1474303.68

R. 14.74, 226.00

R. 14.74, 226.00

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.